25X1

25X1

25X1

25X1

25X1

25X1

25X1 25X1

25X1

The Files	27 June 1957
XC-1355, RD-85 -	- Trip Report
the production of 28 RS-11/c	as made to the tor the progress of the contractor in eries equipment under XG-1355 and dis- ly being developed under RD-35, Task
	P&D/EP
	ractor is not able to meet his latest 11 RS-11/series equipment by 30 June se any tight estimate.
delivered one B transmitter	The company for evaluation and promised to air

delivered one B transmitter for evaluation and promised to air parcel post the balance of that station plus a C station minus the receiver by 25 June 1957. (This has been done.) The C receiver plus 2 A's, 2 B's, and 1 C is to follow in two weeks.

3. Diel Calibration - One very slow and improper practice being followed by the company is to calibrate each individual diel tape. The company was directed to make one master diel for each type receiver and then duplicate the master diel for the quantity of each type receiver delivered. This problem has been diccussed with the company many times (with different engineers) since the specifications stipulate that the design effort shall be directed towards a simplified calibration technique in production. The undersigned expressed the opinion that the required calibration accuracy should not be a problem since Cmin and Cstray were controlled by the uniformity of the printed circuitry and that otherwise the required high quality of the tuning condenser should determine the calibration accuracy. The company agreed to discontinue the practice of providing individually calibrated diel tapes.



CONFIDENTIAL

power supply were discussed with Some of the laboratory's comments were actually her own recommendations when she took over the job. agreed with the report in all areas, and the company was authorized to proceed with the fabrication of the balance of the prototype models incorporating such design modifications as recommended by the laboratory. A summary of laboratory test data is attached.

5. Voltage Taps - The principal design change (because it involves the procurement of a new transformer) will provide an improved voltage distribution as a function of line input. The following is a comparison of the old and new design:

<u>Ora</u>		New		
Design Center	Voltage Tap Renge	Design Center	Voltage Tap Range	
70.0	70.0 - 82.5	77.0	70.0 - 84.0	
95.0	82.5 + 107.5	93.0	85.0 - 102.0	
120.0	107.5 - 135.0	113.0	103.0 - 124.0	
150.0	135.0 + 170.0	137.0	125.0 - 150.0	
190.0	170.0 - 210.0	165.0	151.0 - 183.0	
230.0	210.0 - 250.0	200.0	184.0 - 223.0	
270 .0	250.0 - 270.0	244.0	224.0 - 270.0	

estimated that delivery of the prototypes would depend on transformer procurement which she thought might take two months.

Attachment: Summary of Test Data of the RP-11 AC Power Supply

OC-E/R&D-EP/CEM:cmf (27 June 1957) cc: ✓R&D Subject File

Monthly Report (2)

O&T/SB

R&D Chrono

EP Chrono RID Lab

-AD-85

CONFIDENTIAL



25X1

25X1

25X1

25X1